

Energías Renovables S.p.A.
Nueva Tajamar 555, oficina 1501,
Las Condes, Santiago, Chile

22 November 2023
Ref.: 117-TRI-VEN-EPC-013

Dear Sir,

**117 Vendimia Project,
Payment Application Milestone 11 100% Trackers installed, 18 remaining 50% Modules Installed.**

Reference is made to the Turnkey EPC Contract for the Construction of a 10.4994 MWp Solar Park (the "**Contract**") Signing dated 28th December 2022, between Energia Renewables S.p.A. ("**Owner**") and Trina Solar Systems (Chile) S.p.A ("**Contractor**") for Vendimia Project (as the same may be amended, supplemented or otherwise modified from time to time). Capitalized terms used herein and not defined herein have the meanings ascribed to such terms in the Contract.

Pursuant to clause 12.3 Invoicing and payment system of the Contract, Contractor delivers the Payment Application for the:

- **Eleventh Milestone:** When Contractor has furnished evidence of 100% of the trackers installed on site, Owner shall pay USD 438,898.48 (say Four hundred thirty-eight thousand eight hundred ninety-eight dollars and forty-eight cents US Dollars);
- **Eighteenth Milestone:** When Contractor has furnished evidence of the rest (50%) of the modules installed on site, Owner shall pay USD 342,340.81 (say Three hundred forty-two thousand three hundred forty dollars and eighty-one cents US Dollars);

The Contractor trusts that all is in order and looks forward to the Owner's soonest issuance of a Payment Notice and within the five (5) working days as established in the Contract.

Yours sincerely,

Christian Schlosser
Project Manager
Trina Solar