

Energías Renovables S.p.A.
Nueva Tajamar 555, oficina 1501,
Las Condes, Santiago, Chile

25 April 2024
Ref.: 117-TRI-VEN-EPC-018

Dear Sir,

**117 Vendimia Project,
Interconnection, COD. Milestone**

Reference is made to the Turnkey EPC Contract for the Construction of a 10.4994 MWp Solar Park (the "**Contract**") Signing dated 28th December 2022, between Energia Renewables S.p.A. ("**Owner**") and Trina Solar Systems (Chile) S.p.A ("**Contractor**") for Vendimia Project (as the same may be amended, supplemented or otherwise modified from time to time). Capitalized terms used herein and not defined herein have the meanings ascribed to such terms in the Contract.

The works have been ready to connect since the 4 January 2024. As the CGE line is still unavailable due to the outstanding reinforcement works, the injection of 100% energy could not be made. On 18 March 2024 CGE authorized the injection of 100% of the energy as per the attached F21.

Therefore, pursuant to clause **12.3 Invoicing and payment system of** the Contract, Contractor delivers the Payment Application for the:

- **XIX. Nineteenth Milestone:** Upon achievement of the Commercial Operation of the Solar Park, Owner shall pay USD 1,299,139.49 (say One million two hundred ninety-nine thousand one hundred thirty-nine dollars and forty-nine cents US Dollars);

The Contractor trusts that all is in order and looks forward to the Owner's soonest issuance of a Payment Notice and within the five (5) working days as established in the Contract.

Yours sincerely,

Christian Schlosser
Project Manager
Trina Solar